



PO Box 571 - Colville WA 99114 USA Tel +1.509.684.2595 - Fax +1.509684.8331 www.colmaccoil.com

HYGENAIR™ A+H HYGIENIC AIR HANDLER - REQUEST FOR STARTUP

Requested Startup Date :

Installing Contractor :

A+H Serial # :

Site Contact :

Phone # :

Email :

End User :

Site Address :

Directions to Site:

To ensure a smooth and complete startup of your Colmac Coil HygenAir™ Hygienic Air Handler equipment, please make sure all items below are completed. Some items may not apply for your specific application. Please check off all items that apply and return the form as outlined below. Contact us with any questions.

Mechanical

Ready or

Date to be Completed

- 1) Inlet Hood/s installed.
- 2) Air filters installed - Pre and Final Filters.
- 3) Gas, Steam or other heating source piped and valves installed.

Gas Pressure Supplied to Unit (1-2 psig minimum):

- 4) Duct work including Diffusers installed and adjusted.
- 5) Adequate access available to equipment.
- 6) Equipment and ductwork cleaned and sanitized.
- 7) Room Pressure Sample station installed in area served by air handler and tubing installed per electrical print instructions
- 8) Refrigeration or chilled water piping completed.
- 9) Condensate drains are capped or trapped.
- 10) Refrigerant / Chilled water control valves are installed. Please indicate type and quantity of each that are installed.

	Type	Power			Signal			QTY
		120vac	24vac	24vdc	on/off	4-20mA	0-10 vdc	
REFRIGERATION	Liquid							
	Suction							
	2 Stage BPR							
	Mod BPR							
	Low Level Float							
	High Level Float							
	Other #1							
	Other #2							
	Expansion							
	Condenser Stg							
FLUID	2 Way on/off							
	3 Way Mixing							
	3 Way Diverting							
	Other #1							
	Other #2							

Electrical

Ready or

Date to be Completed

- 1) Main power hooked up. Voltage present V
- 2) Interconnecting wiring between sections hooked up.
- 3) Smoke Detector installed and wired per electrical drawing.
- 4) Discharge Air Sensor installed and wired per electrical drawing.
- 5) Remote panel(s) and user interface mounted and wired - commonly installed in area served or adjoining office / closet area.

Notes or Special Considerations:

Please provide a minimum of 2 to 3 weeks notification to schedule startup. Please email the completed form to your Colmac Coil Representative to schedule your startup.

Signature:

Title:

Date: