



PO Box 571 - Colville WA 99114 USA Tel +1.509.684.2595 - Fax +1.509684.8331 www.colmaccoil.com

HYGENAIR™ A+H HYGIENIC AIR HANDLER - REQUEST FOR STARTUP

Complimentary startups available Mon-Fri. Weekend and holiday startups available upon request for an additional charge. Please provide a minimum of 2 to 3 weeks notification to schedule startup. Please complete this form and return to your Colmac Coil Representative to schedule your startup.

Requested Startup Date :

Installing Contractor :

A+H Serial # :

Site Contact :

Phone # :

Email :

End User :

Site Address :

Directions to :

Site Hours:

PPE Requirements :

Our service techs normally travel by airline, with tools limited to one checked tool case. Contractors should provide a support person at the jobsite and plan to provide larger tools such as ladders, extension cords, pipe wrenches, etc.

Jobsite Support Contact (if different than above):

Will Larger Tools Be Available For Use?

To ensure a smooth and complete startup of your Colmac Coil HygenAir™ Hygienic Air Handler equipment, please make sure all items below are completed. Some items may not apply for your specific application. Please check off all items that apply and return the form as outlined below. Contact us with any questions.

Mechanical Ready or Date to be Completed

- 1) Inlet Hood/s installed.
- 2) Air filters installed - Pre and Final Filters.
- 3) Gas, Steam or other heating source piped and valves installed.
- Gas Pressure Supplied to Unit (1-2 psig minimum):
- 4) Duct work including Diffusers installed and adjusted.
- 5) Adequate access available to equipment.
- 6) Equipment and ductwork cleaned and sanitized.
- 7) Room Pressure Sample station installed in area served by air handler and tubing installed per electrical drawing instructions
- 8) Refrigeration or chilled water piping completed & available for testing.
- 9) Condensate drains are capped or trapped.
- 10) Refrigerant / Chilled water control valves are installed. Verify that type and quantity match what is specified on unit submittal drawing

Electrical Ready or Date to be Completed

- 1) Main power hooked up. Voltage present V
- 2) Interconnecting wiring between sections hooked up.
- 3) Smoke Detector installed and wired per electrical drawing.
- 4) All remote sensors installed and wired per electrical drawing.
- 5) Remote panel(s) and user interface mounted and wired - commonly installed in area served or adjoining office / closet area.
- 6) All control valves wired per electrical drawings.
- 7) Ethernet and/or Fiber optic installed with IP addresses assigned and confirmed.

Notes or Special Considerations:

Once completed, email this form to your Colmac Coil Representative to schedule your startup.

Signature:

Title:

Date: